GOVERNMENT OF INDIA
URBAN DEVELOPMENT AND POVERTY ALLEVATION
LOK SABHA

UNSTARRED QUESTION NO:3846
ANSWERED ON:08.04.2003
CONSTRUCTION OF FLYOVERS IN DELHI
VILAS BABURAO MUTTEMWAR

Will the Minister of URBAN DEVELOPMENT AND POVERTY ALLEVATION be pleased to state:

(a) whether it is a fact that a number of flyovers in Delhi are not being completed according to the fixed schedule; and

(b) if so, the details of flyovers and the reasons therefor alongwith the cost escalation as a result thereof?

Answer

MINISTER OF STATE IN THE MINISTRY OF URBAN DEVELOPMENT & POVERTY ALLEVIATION (SHRI PON RADHAKR)

(a)to(b): Yes, Sir. The details of flyovers which are reported by Delhi Development Authority/Public Works Department, Government of NCT of Delhi as behind the schedule, alongwith the reasons for delay and likely cost escalation as on date are given in the Annexure.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO LOK SABHA USQ NO.3846 FOR 8.4.2003.

Sl.No.	Name of the flyover	Reasons for delay	Likely Cost Escalation as on date (Rs. in Lakhs)
1.	Wazirabad-Road No.66	-Shifting of Water Main Line by Delhi Jal Board (DJB) and also of MTNL and DVB lines. -Additional responsibility of constructing two minor bridges.	80.60
2.	NH-24 and Noida Road	The GAD of this flyover was revised to protect the existing structures. This resulted in the change of specification and design.	63.33
3.	Punjabi Bagh	Transfer of railway land and shifting of water mains.	40.00
4.	Dhaula Kuan	Delay in getting land from various authorities and shifting of services.	11.50
5.	Mayapuri	Shifting of services by DJB,DVB etc.	19.25

6.	Safdarjung Hospital Crossing	Shifting of services by DJB,DVB etc.	56.00